

## STATUS OF INSTALLATION OF ROOFTOP SOLAR PV PANEL AS ON 29.02.2016

S.No.	Name of Bldg.	Name of RESCO Company	Capacity in Kwp	Date of signing of Power Purchase Agreement (PPA)	Remarks
<b>A. Under RESCO MODEL</b>					
1	Pushpa Bhawan, New Delhi	M/s Madhav Infra Projects Ltd.	500	13.7.2015	Work Completed and Power Generation Started
2	Nirman Bhawan, New Delhi	M/s Jackson Engineers Ltd.	200	26.06.2015	Work Completed and Power Generation Started
3	Shastri Bhawan, New Delhi	M/s Jackson Engineers Ltd.	250	07.07.2015	Work Completed and Power Generation Started
4	East Block, New Delhi	M/s Madhav Infra Projects Ltd.	250	07.07.2015	Work Completed and Power Generation Started
5	Sewa Bhawan, New Delhi	M/s Madhav Infra Projects Ltd.	100	07.07.2015	Work Completed and Power Generation Started
6	C.G.O. Complex, New Delhi	M/s Madhav Infra Projects Ltd.	150	31.07.2015	Work Completed and Power Generation Started
7	Transport Bhawan, New Delhi	M/s Madhav Infra Projects Ltd.	70	16.09.2015	Work is progress, Target date of completion is 31.03.2016
9	I.P. Bhawan, New Delhi	Pasithe Infrastructure Ltd	220	03.02.2016	Target date of completion will be 15.05.2016
10	Lok Nayak Bhawan, New Delhi	M/s Jackson Engineers Ltd.	90	06.02.2016	Target date of completion will be 15.05.2016
11	Udyog Bhawan, New Delhi	Pasithe Infrastructure Ltd	200	09.02.2016	Target date of completion will be 15.05.2016
12	Krishi Bhawan, New Delhi	M/s Jackson Engineers Ltd.	200	04.02.2016	Target date of completion will be 15.05.2016
13	Sardar Patel Bhawan, New Delhi	Pasithe Infrastructure Ltd	60	29.01.2016	Target date of completion will be 15.05.2016
14	Shram Shakti Bhawan, New Delhi	Pasithe Infrastructure Ltd	125	29.01.2016	Target date of completion will be 15.05.2016
15	Vigyan Bhawan & Vigyan Bhawan Annexe, New Delhi	M/s Jackson Engineers Ltd.	160	05.02.2016	Target date of completion will be 15.05.2016

16	Vidyut Bhawan, New Delhi	Pasithe Infrastructure Ltd	80	29.01.2016	Target date of completion will be 15.05.2016
17	GPO INA, New Delhi	Pasithe Infrastructure Ltd	150	03.02.2016	Target date of completion will be 15.05.2016
18	Old CGO Complex Faridabad	Pasithe Infrastructure Ltd	80	03.02.2016	Target date of completion will be 15.05.2016
19	New CGO Complex Faridabad	Pasithe Infrastructure Ltd	130	03.02.2016	Target date of completion will be 15.05.2016
20	Nizam Palace, 1st & 2nd MSO Bldg. Kolkata	Pasithe Infrastructure Ltd	65	11.02.2016	Target date of completion will be 30.09.2016
21	1, Council House Street, Kolkata	Pasithe Infrastructure Ltd	110	11.02.2016	Target date of completion will be 30.09.2016
22	2, Govt. Place, Kolkata	Pasithe Infrastructure Ltd	50	11.02.2016	Target date of completion will be 30.09.2016
23	3, Govt. Place, Kolkata	Pasithe Infrastructure Ltd	55	11.02.2016	Target date of completion will be 30.09.2016
24	DF Block, CGO Complex, Salt Lake, Kolkata	Pasithe Infrastructure Ltd	250	11.02.2016	Target date of completion will be 30.09.2016
25	GPOA, Rajaji Bhawan, Chennai	Hero Solar energy Pvt Ltd	250	23.02.2016	Target date of completion will be 30.09.2016
26	Kedriya Sadan, Bangalore	Clean Max Enviro Energy Solutions Pvt Ltd	105	22.02.2016	Target date of completion will be 30.09.2016
27	CGO Complex, Nagpur	Hero Solar energy Pvt Ltd	195	23.02.2016	Target date of completion will be 30.09.2016
28	NS Building, Nangpur	Hero Solar energy Pvt Ltd	160	23.02.2016	Target date of completion will be 30.09.2016
29	Kedriya Sadan, Hyderabad	Clean Max Enviro Energy Solutions Pvt Ltd	100	19.02.2016	Target date of completion will be 30.09.2016
<b>TOTAL</b>			<b>4355</b>		
<b>B. Under Capex MODEL</b>					
1	GPOA Complex, Shastri Bhavan, Chennai	M/s Sree Nandees Solar (P) Ltd. Chennai	100	N/A	Plant Commissioned and power generation started

2	GPOA, Rajaji Bhawan, Chennai	M/s Sree Nandees Solar (P) Ltd. Chennai	100	N/A	Plant Commissioned and power generation started
3	Boys and Girls Hostel in NIFT, Taranani, Chennai	M/s Indo Aussis(P) Salem	22	N/A	Work will be completed by 15.03.2016
4	O/o Principal CCT, Income Tax Department, Chennai.	M/s Sree Nandees Solar (P) Ltd. Chennai	100	N/A	Work will be completed by 15.03.2016
5	Income Tax Building Nungambakkam, Chennai		200	N/A	Work will be completed by 09.06.2016
	<b>TOTAL</b>		<b>522</b>		
	<b>GRAND TOTAL</b>		<b>4877</b>		